CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/BTR/W.No.14/WMM/S-T/2016-17 25.08.2016

DETERMINATION OF FLAKINESS INDEX & ELONGATION INDEX OF COARSE AGGREGATES

Customer	**Asst. Executive Engineer,** T. Dasarahalli Sub Division, BBMP, Bangalore.
Agency	**Mr. B.T. Ravikumar,** No.180, 3rd Main, H.V.R. Layout, Magadi Road, Bangalore – 560 079.
Name of Work	Improvements to Road, Drain, Foot path 11th A Cross Vishveshwaraiaha Layout in Bagalagunte Ward No.14, BBMP, Bangalore.
Reference	BBMP/DZ/AEE/TDSD/PR/131/2016-17 Dated: 04.08.2016
Technical Reference	IS 2386(Part 1) 1963 (RA 2011)
Type of Mix	Wet Mix Macadam
Date of Testing	25.08.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

Civil-Tech Consultants & Engineers Bangalore

Result : Flakiness Index = **12.36%**

Elongation Index = **13.87%**

Result : Combined Flakiness & Elongation index **26.23%**

Comments:

Maximum allowable Flakiness & Elongation Index for Wet Mix Macadam is 30%

Note:

→ This test report should not be reproduced except in full, without written approval of the laboratory

→ The results indicated above are based on the tests carried out on the samples received in the laborat

→ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.